EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to Sainagara Phase-II and Best County-III and surrounding areas in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	EE/YNK.D/AG/187/19-20, dt: 08-11-2019
6	No and date under which work order issued	No:BBMP/EE/YNK.D/182/2019-20, dt: 09/11/2019
7	Time limit orriginally fixed for completion	90days
8	Date of application by the contractor for granting time exten.., Time Exten..,	
9	Date of receipt of application in the Sub Division office	-
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	SOY. -
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	692 days.
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	
18	Probable time required for completion of remaining work	31/12/2021
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	As per Dijaration of EE
21	Remarks of the EE and the daily rate of penalty proposed	May be approved without penalty.

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.
ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೯

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ